

QUARTERLY PHYSICAL REPORT OF OPERATION
As of 2017 December 31

Department: Budgetary Support to Government Corporations
Appropriations: Current Year Appropriations
Agency: Philippine Fisheries Development Authority
Operating Unit: N/A
Organization Code (UACS): 350100000000
Report Status: SUBMITTED

Particulars	UACS CODE	Physical Targets					Physical Accomplishments					Variance as of December 31 2017	Remarks
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total		
1	2	3	4	5	6	7=(3+4+5+6)	8	9	10	11	12=(8+9+10+11)	13	14
Part A													
I. Operations													
II. Projects													
Locally-Funded Project(s)	0000040000000000												
Economic Development	0000040700000000												
Agriculture and Fisheries	0000040702000000												
Construction/Rehabilitation and Improvement of Fish Ports	1620040702000004												
Number of fish ports to be completed		0	5	4	4	13	0	0	6	1	7	6	Three (3) FP projects - on-going; one (1) project - issued Notice of Award (NOA); one (1) project - suspended; one (1) project - for contract termination.
Number of fish ports to be constructed		2	2	5	10	19	2	0	0	3	5	14	Eight (8) FP projects - bidded out; one (1) project - for re-bidding; two (2) projects - detailed engineering on-going; three (3) projects cannot be implemented due to incomplete documents from the LGU.

Prepared By:


IRIS R. DE VERA

Planning Services Head/Planning Officer
Date: 17/Jan/2018

In coordination with:


JOSE A. RUIZ, JR.

Financial Services Head/Budget Officer
Date: 18/Jan/2018

Approved By:


ATTY. GLEN A. PANGAPALAN

Agency Head/Department Secretary
Date: 19/Jan/2018